

HAMANAKA PAINTING CO., INC.

Weekly Project Update – Coast Central
Credit Union, Downtown Eureka

Update for Friday, October 24, 2025 –
Covering Week of October 26 – November
1, 2025



PROJECT PROGRESS

Our crews continue to make steady progress and are nearly finished applying primer and two coats of finish to the stucco. This has been our top priority ahead of the fall weather, and we're pleased to report that we're on track.

We are now focusing on patching and detail work along the front of the building, including cleanup, line straightening, and minor touch-ups to ensure a uniform, professional finish.

F STREET ENTRYWAY WORK & COORDINATION

Next week, we'll be working around the F Street entrance of the building. During this time, accessibility may be temporarily limited.

- Employees and visitors may occasionally need to use the alley-side entrance while crews are painting or performing prep work around the F Street entry.
- Our team will be on site to assist and help coordinate safe passage when needed.
- If painters are working directly at the doorway, please allow a brief moment for them to make it safe before entering or exiting.

We will do everything possible to schedule this work during lower-traffic times, but short access delays may occur as we complete this critical phase.

METAL BAND WORK

With the stucco coating nearing completion, our next focus is the horizontal metal band wrapping around the entire building. Crews will begin stripping the old coating, then priming and painting to match the refreshed design. You'll soon notice the new blue accent color being applied across the building — a key visual element of Coast Central's updated look.

SAFETY & ACCESS NOTICE

- Expect boom lift operations near the F Street and drive-thru areas.
- Cones and caution tape mark active work zones — please do not enter restricted areas.
- Slow for the cone zone, particularly along F Street from 7 a.m. to 11 a.m. daily.
- Our crew will gladly assist or pause work when it's safe for you to pass through.

We appreciate everyone's awareness and cooperation during this stage of the project.

WEATHER & WORK PLAN

Light rain is forecast for portions of next week. During those times, our crew will shift focus to metal prep, trim detailing, and protected touch-ups to stay productive while safeguarding completed areas.

LOOKING AHEAD

By early November, all stucco coatings and metal finishes will be complete. The building will then receive final color detailing and cleanup, marking the completion of Coast Central's exterior repaint.

The next update will be released Friday, October 31, 2025.

Hamanaka Painting Co., Inc. – (707) 498-3776

Facebook: <https://www.facebook.com/hamanakapainting/>