

HAMANAKA PAINTING CO., INC.

Weekly Project Update – Coast Central
Credit Union, Downtown Eureka

Week of October 5–11, 2025 (Preview for
October 12–18, 2025)



PROJECT PROGRESS

Our crews continue to make steady progress around the Coast Central Credit Union building as we move into the next phase of preparation and finishing. This week's focus includes front façade priming, ongoing drive-thru detailing, and continued progress around the building in a clockwise direction.

We're working efficiently to stay ahead of the weather while maintaining safe and controlled work zones for both customers and employees.

ACCESS & SAFETY COORDINATION

The alley-side main door adjacent to the long green handrail and ADA stalls will remain open, as this is the primary access point for Coast Central employees.

We ask all staff to please be extra careful and aware of our painters working in that area:

- If our crew is painting near the doorway, please give them a moment to make it safe for you to pass through.
- Whenever possible, we'll coordinate entry and exit times to minimize interference.
- We will do everything possible to perform this work off hours, but some daytime access around this area will be necessary for proper coating and finish application.

Your cooperation in staying alert and patient around active painting zones is greatly appreciated. This allows our team to maintain safety and quality while ensuring your workday remains uninterrupted.

F STREET ACCESS CLOSURE

Starting this week, F Street will be closed daily from 7:00 a.m. to approximately 11:00 a.m. for boom lift operations and front-side painting.

- Drivers turning off 4th Street will need to circle the block and approach from the opposite direction.
- On some days, work may conclude earlier—around 10:00 a.m.—but please plan for limited access until 11:00 a.m.
- This closure is expected to remain in place for the next two weeks as we complete overhead preparation and priming along the front façade.

WEATHER & WORK PLAN

Rain is expected Friday and Monday, and we plan to use those days for metal stripping, caulking, and detailed prep work under cover. During dry periods, we'll continue with finish coats and façade priming on the front and drive-thru sides.

Our objective is to keep consistent progress while ensuring safe, professional site conditions for everyone involved.

SAFETY REMINDER

- Please slow down for cone zones and avoid walking near active lifts.
- Do not cross into marked work areas until signaled safe by a crew member.
- Communication and patience are key—our painters will gladly make way once conditions are safe.

LOOKING AHEAD

We are approaching the final stretch of priming and will soon begin applying finish colors on the main façades. Your patience and awareness have been invaluable as we balance safety, progress, and weather.

The next project update will be released Friday, October 17, 2025.

HAMANAKA PAINTING CO.,INC. 707-444-3340

<https://www.facebook.com/hamanakapainting/>